





















Pear South Schedule 9-13-21

ID	Task Mode	Task Name	Duration	Start	Finish
2		<b>Preconstruction</b>	<b>124 days</b>	<b>Tue 6/22/21</b>	<b>Thu 12/16/21</b>
3		MOBILIZATION	10 days	Mon 8/2/21	Fri 8/13/21
4		<b>North Parcel Car Chargers</b>	<b>124 days</b>	<b>Tue 6/22/21</b>	<b>Thu 12/16/21</b>
19		<b>Pear - South Parcel</b>	<b>696 days</b>	<b>Mon 8/2/21</b>	<b>Mon 5/13/24</b>
20		<b>Pre-Demo South Parcel</b>	<b>22 days</b>	<b>Mon 8/2/21</b>	<b>Tue 8/31/21</b>
39		<b>South Parcel Demolition and Grading</b>	<b>45 days</b>	<b>Wed 9/1/21</b>	<b>Wed 11/3/21</b>
51		<b>Public Street Improvements</b>	<b>591 days</b>	<b>Thu 10/14/21</b>	<b>Wed 2/28/24</b>
52		<b>Pear Ave</b>	<b>579 days</b>	<b>Mon 11/1/21</b>	<b>Wed 2/28/24</b>
76		<b>La Avenida</b>	<b>413 days</b>	<b>Mon 11/1/21</b>	<b>Tue 6/27/23</b>
94		<b>Inigo Way</b>	<b>445 days</b>	<b>Thu 12/2/21</b>	<b>Mon 9/11/23</b>
101		<b>Space Park Way</b>	<b>434 days</b>	<b>Thu 12/16/21</b>	<b>Fri 9/8/23</b>
136		<b>Temp Construction Power</b>	<b>56 days</b>	<b>Thu 10/14/21</b>	<b>Fri 1/7/22</b>
142		<b>Onsite Utilities</b>	<b>88 days</b>	<b>Thu 10/28/21</b>	<b>Thu 3/10/22</b>
173		<b>South Parking Garage</b>	<b>418 days</b>	<b>Mon 11/1/21</b>	<b>Wed 7/5/23</b>
2718		<b>Key Dates</b>	<b>716 days</b>	<b>Mon 8/2/21</b>	<b>Tue 6/11/24</b>
2719		Preliminary Demo / Heritage Tree Move	0 days	Mon 8/2/21	Mon 8/2/21
2720		Google Start New Parking Plan / Pear South Demo Start	0 days	Wed 9/1/21	Wed 9/1/21
2721		Map Recording	0 days	Wed 10/27/21	Wed 10/27/21
2722		Encroachment/Off-On-Site Permit Received	1 day	Thu 10/28/21	Thu 10/28/21
2723		Garage Permit	1 day	Fri 10/29/21	Fri 10/29/21